

CP 1745, SAP 027-612-019

Culvert Replacement, Guard Rail Replacement, Ravine Stabilization

CSAH 12

Progress Meeting Minutes

Tuesday April 25th, 2023 @ 10:00 AM

- ◆ Construction Schedule/Update –**Schedule Attached**
 - Utility installation occurring at site 7, weather depending work expected to be completed week of April 24th
 - Final Grading / topsoiling on site 6 & 7 expected to occur week of May 1st \
 - Site 10 work expected to begin next week
- ◆ Coordination
 - City of Dayton
 - For site 10 Meyer is requesting to detour local access using River Hills Pkwy, follow up email to come
- ◆ Communications
 - Prior to site 10 closure resident communication is needed to inform them of new access changes, as well as EMS, USPS, Schools, etc. will be notified as well.