

CP 1745, SAP 027-612-019

Culvert Replacement, Guard Rail Replacement, Ravine Stabilization

CSAH 12

Progress Meeting Minutes

Tuesday April 11th, 2023 @ 10:00 AM

- ◆ Construction Schedule/Update –**Schedule Attached**
 - Sites 7 slopes being cleaned
 - Roadway excavation and utility will begin Monday April 17th
 - Site 7 expected to last 3 weeks, with Site 6 to follow
 - Guardrail being removed week of April 10th
 - New Guardrail to be installed in the coming weeks
- ◆ Coordination
 - City of Dayton
 - City will have grading work on Vicksburg Ln in coming days, make sure Vicksburg is clear of equipment
- ◆ Construction Notes
 - Barrels should be placed at open guard rail locations until permanent guard rail
 - Shouldering plan in advance of guardrail installation, further conversation needed
- ◆ Communications
 - Follow up notification to EMS/Post Office on roadway excavation to begin April 17th