



## **Irrigation Ordinance Update 09-08-2021**

### **Well 4 Update**

All of the equipment for the well is now on site and being installed. The electric meter is being connected on Wednesday, September 8th. We are waiting for the utility company to confirm a date for powering up the site, and once that is confirmed we can start checking through all of the well systems and testing the well. The contractor for the project is confident that the last week of September is going to be the time when the well will begin production.

All of the existing watering restrictions will remain in place until that time. If we are able to get a more favorable date from utility company, that could bring the startup date forward. If we are able to bring the startup date forward staff will post an update with the new details.

### **Sod Installation**

Staff are currently negotiating with builders to identify the possibility of a phased approach for installation of new sod prior to well 4 being on-line. This will only work if water usage continues to trend downwards due to cooler weather and less irrigation usage. If water usage increases, staff may need to reconsider this arrangement.